

EARTH CONTROL MEASURES (ECM) SUBMISSION CHECKLIST

APPLICATION FOR EARTH CONTROL MEASURES (ECM) CLEARANCE CERTIFICATE TO COMMENCE WORKS					
Project Title:					
BCA / Project Ref. no.:		Submission Type: New / Resubmission / Update*			
Total Site Area (m ²):		Type of work: Building / Linear / Site Clearance / Others: _____*			
Max exposed area (m ²):		Sediment yield (ppm):			
Runoff coefficient:		Total treatment plant capacity (m ³ /hr):			
Total runoff volume (m ³):		Total holding volume capacity (m ³):			
S/no	Checklist Item	YES	NO <small>(Pls explain)</small>	NA <small>(Pls explain)</small>	REMARKS
1	Project background, description and construction activities described?				
2	Design calculations provided?				
3	Runoff coefficient ≥ 0.65 ?				
4	To-scale ECM drawing, location plan, topo plan provided?				
5	Boundary hoarding with sealed footing, and crest at site entrance provided and indicated in drawing?				
6	Total holding /storage capacity > total runoff provided and indicated in drawing?				
7	Exposed areas and covered areas indicated in drawing?				
8	Separate drainage systems for clean runoff and silty runoff provided and indicated in drawing?				
9	Drainage catchment, flow direction, cut-off drain provided and indicated in drawing?				
10	Holding tank(s), treatment plant(s), and discharge outlets, provided and indicated with dimensions in drawing?				
<u>Endorsement by QECP</u> <i>I have checked that the above items have been provided in my ECM plan.</i>		<u>Endorsement by Contractor</u> <i>I have fully read and understood the ECM plan and will implement according to design.</i>			
QECP name, sign & date and stamp: PE Registration No.: Company Name:		Contractor Rep name, sign & date: Designation: Company Name and Stamp:			